MCT 10 Set-up Software

Changed parameters Wednesday, November 07, 2018

Group Folder: Project

Drive Name: 1; FC-102 7.50kW (P7K5) 380V-480V

Connected Drive Information Database Information

FC-102

Drive Series: FC-102

Drive Type: 7.50kW (P7K5) 380V-480V 7.50kW (P7K5) 380V-480V

 SW Version:
 05.02
 05.02

 Option A
 No Option
 No Option

 Option B
 No Option
 No Option

 Option C0/E0
 No Option
 No Option

 Option C1/E1
 No Option
 No Option

Drive Address: 1 Field-bus: Serial Description

The following parameters have been changed from default values:

| ID | Name | Setup | Current value | Default value |
|-------|-----------------------------|---------|-----------------|-----------------------|
| 001 | Language | Setup 1 | Deutsch | English |
| 001 | Language | Setup 2 | Deutsch | English |
| 001 | Language | Setup 3 | Deutsch | English |
| 001 | Language | Setup 4 | Deutsch | English |
| 103 | Torque Characteristics | Setup 1 | Variable torque | Auto Energy Optim. VT |
| 124 | Motor Current | Setup 1 | 15.00 | 16.00 |
| 125 | Motor Nominal Speed | Setup 1 | 1460 | 1440 |
| 130 | Stator Resistance (Rs) | Setup 1 | 0.6312 | 0.3724 |
| 131 | Rotor Resistance (Rr) | Setup 1 | 0.3331 | 0.3074 |
| 135 | Main Reactance (Xh) | Setup 1 | 37.8571 | 40.4145 |
| 341 | Ramp 1 Ramp Up Time | Setup 1 | 60.00 | 30.00 |
| 411 | Motor Speed Low Limit [RPM] | Setup 1 | 450 | 0 |
| 412 | Motor Speed Low Limit [Hz] | Setup 1 | 15.0 | 0.0 |
| 416 | Torque Limit Motor Mode | Setup 1 | 117.3 | 110.0 |
| 513 | Terminal 29 Digital Input | Setup 1 | Reset | Jog |
| 540.0 | Function Relay | Setup 1 | No alarm | Alarm |
| 830 | Protocol | Setup 1 | FC MC | FC |
| 830 | Protocol | Setup 2 | FC MC | FC |
| 830 | Protocol | Setup 3 | FC MC | FC |
| 830 | Protocol | Setup 4 | FC MC | FC |
| 1443 | Motor Cosphi | Setup 1 | 0.74 | 0.76 |
| 2242 | Wake-up Speed [RPM] | Setup 1 | 450 | 0 |
| 2243 | Wake-up Speed [Hz] | Setup 1 | 15.0 | 0.0 |